



PROTOCOL

KAN-therm System
surface heating/cooling
screed heating

Investor:

Investment/address:

Installation contractor:

Storey/room:

Total area:

KAN-therm assembly system:

Screed type:

Thickness [mm]:

Supplement applied to screed:

Completion date of screed laying:

Remarks:

Heating screed (gypsum or cement) in accordance with EN 1264 standard must be done prior to the floor covering arrangement. In case of cement screed, heating can be executed after 21 days at the earliest, in case of gypsum, 7 days after the completion of screed laying.

For the first 3 days the supply temperature should be maintained at 25 °C. For the 4 subsequent days, it should be heated with the maximum permissible supply temperature.

In case of custom screeds, the heating should be performed in accordance with manufacturer's instructions.

After the heating process, screed humidity test should be executed, which shall confirm whether the screed is ready for floor covering laying.

SCREED HEATING COURSE

	DAY	DATE	TIME	TEMPERATURE	REMARKS
A	1				heating with a constant temperature 25 °C
	2				
	3				
B	1				heating with a maximum permissible installation supply temperature (3 days after A at the earliest)
	2				
	3				
	4				
C					completion of heating (4 days after B at the earliest)

Heating of screed was performed
without interference

YES

NO

intervals from

to

Place and date

Ordering party signature

Contractor signature